

Surveillance Data Sharing Project

Roadmap for the implementation –

Update SNMC 28th – Abuja 6 – 10 May 2024

N°	Action	Actor	Deadline	Observations	Comments
1	Confirm the number of sensors to be integrated to the ATM systems	ASECNA GCAA NAMA ROBERTS FIR	15 may 2024	To make sure all the remote data from the various sensor can be integrated.	Report to the ASECNA and copy to the ICAO secretariat
2	Confirm the availability of the simulators systems to monitor/test the data integrated before sending to the operational position on the ATS screen	ASECNA GCAA NAMA ROBERTS FIR	15 may 2024	For monitoring issue	Report to the ASECNA and copy to the ICAO secretariat
3	Preparation of the carriers	ASECNA	30 may 2024	<ul style="list-style-type: none">– Update and proposal Carriers / Modulation / According to the sub-network– Validate the carrier plan with INTELSAT	To submit to each ANSP for check

4	Network addresses plan	ASECNA GCAA NAMA ROBERTS FIR ATM Systems Suppliers	15 june 2024	<ul style="list-style-type: none"> – LAN Addresses plan and Architecture for the ATM systems by location – Indicate the addresses can be used by the Modems and the router (see attach file for each ANSP) 	To have a common view on the sub-network.
5	Install the Modems and routers (Installed in the Rack)	ASECNA GCAA NAMA ROBERTS FIR	Done	<ul style="list-style-type: none"> – Installation on the racks and cabling – Locals configurations 	Report to ASECNA AERONAV and copy to the ICAO secretariat
6	Safety Case Assessment	ASECNA GCAA NAMA ROBERTS FIR	31 July 2024	–	Report to ICAO secretariat
7	Links Set Up and Network Test	ASECNA GCAA NAMA ROBERTS FIR AERONAV	30 june 2024	<ul style="list-style-type: none"> – Site / remote Assistance for each ANSP – Evaluation status of the Network – Development of the evaluation report 	Report to ICAO secretariat

8	Data Integration to the ATM System	ASECNA GCAA NAMA ROBERTS FIR ATM Systems Suppliers	30 September 2024	<ul style="list-style-type: none"> – Data Integration to the ATM systems – Data Tuning et Tests from Simulators systems 	Report to ICAO secretariat and ASECNA /AERONAV
9	Training of ATCOs	ASECNA GCAA NAMA ROBERTS FIR GCAA to coordinate	30 September 2024	<ul style="list-style-type: none"> – GCAA Develop content (Needs) of the Training of ATCOs – Plan the conduct of the training by each center – Development of the evaluation report 	Report to the ICAO Secretariat
10	Training of ATSEPs (second batch)	ASECNA GCAA NAMA ROBERTS FIR ASECNA to coordinate	30 october 2024	<ul style="list-style-type: none"> – GCAA : 4 – NAMA : 6 – ROBERTS FIR : 2 – ASECNA : 	
11	Pre – Operational services tests	ASECNA GCAA NAMA ROBERTS FIR ATM Systems Suppliers	30 october 2024	<ul style="list-style-type: none"> – Develop Tests and Evaluation template – Conduct tests from a determine period – reports 	Report to ICAO secretariat and AERONAV

12	Coordination Meeting post implementation	ASECNA GCAA NAMA ROBERTS FIR AERONAV	30 november 2024	Venue and date to be determine	ICAO secretariat to coordinate
----	--	--	---------------------	--------------------------------	--------------------------------